

Main Street - Weekly Update 5 (5-2-16 to 5-6-16)



Using a Rockwheel to Cut Concrete Prior to Removal

A Look Back:

- Phase 2 concrete pavement and curb and gutter repairs
- Poured colored stamped crosswalks in phase 2 areas and at the side road intersections
- Restored disturbed terrace areas with topsoil, grass seed, and mulch.
- Switched traffic to 3rd phase

A Look forward:

- Saw concrete for phase 3 removals
- Remove and replace deteriorated concrete pavement in the phase 3 work area
- Pour remaining stamped colored crosswalks
- Prepare work area for diamond grinding



Drilling to Install Reinforcing Steel

Traffic Control:

- Northbound traffic will be on the east side of Main Street.
- Southbound traffic will be on the west side of Main Street
- The center lane is closed.
- There will be no on street parking on Main Street



Pouring Concrete Pavement

As a reminder the lanes on Main Street will be narrow, please slow down and use caution when passing workers and equipment. Please be patient and expect some delays. Watch for trucks and equipment moving in and out of the work area.

